

GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept., – Vizianagaram Dist. – PMGSY Phase XI – Package No. AP20X12401 – Road from N.R. Puram to Eguva Kondaparthi in Gantyada (M), Vizianagaram Dist. Est cost Rs.502.44 lakhs – Extension of Agreement Time (EoAT) up to 05.12.2021(667 days) without imposing penalty – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT
G.O.RT.No. 224

Dated: 16-04-2021

Read the following:-

1. G.O.Ms.No.60, PR & RD (Progs.II) Dept., dt.28.05.2018.
2. From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.AEE9/DEE3/PMGSY Phase XI/ AP20X12401/ VZNM/ 2018, Dt.03.03.2021.

.....

ORDER:-

In the G.O. first read above, the work "Road from N.R. Puram to Eguva Kondaparthi in Gantyada (M), Vizianagaram Dist." was administratively sanctioned for Rs.502.44 Lakhs under PMGSY Phase XI – Package No. AP20X12401. The work was entrusted to M/s Sai Pavani Constructions (India) Pvt Ltd., Vivekananda Nagar, Kukatpally, Hyderabad. The Agreement was entered on 07.02.2019 and date set for completion of the work was 06.02.2020 i.e. 1 year.

2. In the letter second read above, the Engineer-in-Chief, PR, A.P., Vijayawada has stated that above road work could not be completed within agreement time as the road is passing through Reserved Forest area and that the working permission for commencement of work for providing BT Road was accorded on 05.12.2020. Therefore, the delay is not attributable to the contractor and requested to grant Extension of Time up to 05.12.2021(667 days) without imposing penalty.

3. In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada above, Government after careful examination of the proposal, hereby accord extension of agreement time (EoAT) up to 05.12.2021 (i.e. 667 days) without imposing penalty, as the delay is not attributable to the Contractors.

4. The Engineer-in-Chief, PR, A.P., Vijayawada shall take further necessary action in the matter accordingly.

5. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Vizianagaram District
Copy to:-
The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/Sf.,

//FORWARDED:BY ORDER//

SECTION OFFICER